
Palm Beach Isles Bridges
Progress Meeting #3
Monday, November 30, 2020. 2:00 PM



1. Attendance

Present	Name	Company
no	Terrence Bailey	City of Riviera Beach
x	Frank Subjinski	Brothers' Construction
no	Jason Graham	Brothers' Construction
no	David Smith	Brothers' Construction
no	John Gentile	Universal Engineering Sciences
no	Wendy Cyriacks	CECOS
x	Simon Coleman	Alan Gerwig & Associates
no	Dana Gillette	Erdman Anthony
x	Phoebe Cuevas Molina	Erdman Anthony
no	Dane Dussie	Erdman Anthony

2. Comments on previous meeting minutes – Minutes were distributed on 11/16/20, no comments were received.

3. Project Information

- a. NTP – 11/02/20
- b. Scheduled Substantial Completion – 2/1/22, 456 days
- c. Scheduled Final Completion – 3/3/22, 486 days
- d. Percent of time consumed through 11/30/20 – 28 days, 3.2% towards substantial completion
- e. Percent complete (cost) – 0% (based on invoices paid)
- f. Schedule issues, items impeding schedule
 - i. Potential - redesign of Grand Bahama Lane Bridges. Scheduled to start construction at Grand Bahama early March 2021.

4. Review of Construction Progress

- a. Contractor's report of activities completed
 - i. Completed demolition of bridge deck at Island Drive SW Bridge
 - ii. Built and set pile template at SW Bridge
 - iii. Installed first test pile at SW Bridge EB 1
 - iv. Set pile template for west bulkhead piles
 - v. Installing turbidity barrier at SE bridge
- b. Contractors report of upcoming activities – see attached lookahead schedule
 - i. Drill and drive west bulkhead piles
 - ii. Jet panels at west bulkhead
 - iii. Install drainage at west bulkhead
 - iv. Install temporary water main
 - v. Drill and drive bridge piles at SW bridge EB 1

5. Submittals

- a. Outstanding, under review
 - i. #021 - Bulkhead Tie Rods and Coating

- 6. RFIs**
 - a. To date and closed
 - i. #4 – Bridge stationing to center bridge
 - ii. #5 – Relocate South test piles
 - b. Open, under review
 - i. #3 – Planter Stem Wall – Sent 11/7
- 7. Applications for Payment**
 - a. Pay App #001 – paid, week of 11/23/20
- 8. Change Orders**
 - a. BCI noted that additional costs were incurred for turbidity barrier modifications required to satisfy permit.
- 9. Coordination issues (utilities, public outreach, etc.)**
 - a. Meeting with utilities to discuss Grand Bahama overhead lines is being coordinated.
 - b. Ocean Reef Park parking access not approved.
- 10. Environmental or Permitting Issues**
 - a. CECOS completed the survey for Island Drive, but was not able to complete Grand Bahama due to poor visibility and low light conditions.
- 11. Other issues (safety, quality, testing, technical, etc.) - none**
- 12. New Items**
 - a. Pile Installation meeting was held on 11/18/2020.
- 13. Next Meeting: 12/14/2020, 2 PM**

